

R13.37 Works Taken up under Campaign Mode (Abstract)

Report as on Date : 15-Jun-2016

Category Name				Vermi/Nadep Compost Pit	State	Andhra Pradesh
----------------------	--	--	--	----------------------------	--------------	----------------

S.No	District Name	Target	No. of SHG members identified for establishment	To be identified	Estimates		Sanctioned		Progress		Completed		Completed During the Month
					Physical (Nos)	Financial (in Lakhs)	Physical (Nos)	Financial (in Lakhs)	Physical (Nos)	Financial (in Lakhs)	Physical (Nos)	Financial (in Lakhs)	
1	Anantapur	15000	10300	4700	1401	208.85	77	8.56	8	0	0	0	0
2	Chittoor	15000	13000	2000	1007	106.45	963	97.44	314	0.16	19	0	19
3	East Godavari	15000	6200	8800	1167	142.9	1131	136.06	57	0.24	0	0	0
4	Guntur	15000	12643	2357	252	29.76	236	27.14	21	0.01	0	0	0
5	Kadapa	15000	10200	4800	653	69.61	611	61.29	230	0.11	1	0	1
6	Krishna	15000	8113	6887	271	36.5	162	19.74	5	0	0	0	0
7	Kurnool	15000	11420	3580	1672	210.23	1448	165.35	84	0.07	0	0	0
8	Prakasam	15000	9000	6000	1339	181.25	1023	122.91	84	6.35	2	0.25	2
9	S.P.S Nellore	15000	9600	5400	261	35.96	204	23.78	23	0.35	0	0	0
10	Srikakulam	15000	15000	0	3708	492.61	3008	347.35	463	0.23	4	0	4
11	Visakhapatnam	15000	14195	805	1472	218.72	1048	129.53	278	0.87	1	0	0
12	Vizianagaram	15000	9441	5559	1589	188.63	1450	170.58	110	1.82	0	0	0
13	West Godavari	15000	13900	1100	252	48.16	60	7.91	0	0	0	0	0
	Total	195000	143012	51988	15044	1969.63	11421	1317.63	1677	10.2	27	0.25	26